



JOB: 4193

SITE: Saltash Guildhall

DATE: 19 June 2024

SITE INSPECTION NOTES

Weather dry bright. Forecast for rest of this week and next week very good.

3 painters on site.

Walkover with foreman.

White masonry paint first coat being applied and should be complete today. First coat on woodwork also well underway.

Small areas of woodcare repair to do on lane side elevation. Chery picker should be arriving by end of this week to allow prep work on that lane side. Lower level prep work has already started.

Flagpole brackets removed. Those are being taken away and new brackets made up. I gave the foreman details for Walton Fabrications in case they wanted to have that done more locally.

Flagpole is on the scaffold and will be painted there.

Gutters – foreman knows that the gutters need to be really well sealed and painted inside and tested to make sure there are no gutter joint leaks.

Paint – confirm that the joinery eggshell topcoat is to be changed for a Crown FlexiGloss which I think was confirmed in the pre-start minutes, but either way the eggshell has not been opened so can be returned according to foreman.

Windows – I asked the foreman to arrange for the restrictors to be removed from the windows inside. This will allow the windows to fully slide so that meeting rails and inside of box pockets can be painted with the window fully open.

DR Jones team staying locally and putting in long days. Consequently, this project is expected to be ready for snagging by the end of next week.