



JOB: 4193

SITE: Saltash Guildhall

DATE: 24 June 2024

SITE INSPECTION NOTES

3 workmen from DR Jones on site.

Filling on windows underway. DR Jones know to have the restrictors removed inside so the windows can be fully slid for undercoating gloss.

Masonry work continues including white coat on the lane side elevation.

I had hoped to be doing some snagging this week but that might be a little ambitious and I will organise that with Chris Fereday.

The scaffold is likely to be removed next week and then the cherry picker for the lane side elevation.

We still need to arrange a time to agree repositioning of flagpole brackets and rope tie brackets. I have asked the painting foreman to remove the coat of arms above the front door and stow it safely. This is rusting and the wall behind can then be thoroughly prepared, cleaned and painted. Saltash TC might choose to have the coat of arms professionally re-painted by a sign writer and then this can easily be re-fixed as it is at low level.

End of notes