

Cabin

SALTASH TOWN COUNCIL
SERVICE DELIVERY DEPARTMENT

IN SERVICE TESTING AND INSPECTION (PAT TESTING)

DATE: MARCH 25

ENGINEER'S NAME & SIGNATURE: Josh Floyd

CONTACT INFORMATION

01752 844846

TEST EQUIPMENT/MODEL:
MEGGER PAT150R (131479)
SERIAL NUMBER:
SN 1003-428
CALIBRATION DATE:

CUSTOMERS NAME:
SALTASH TOWN COUNCIL
SITE ADDRESS:
RESPONSIBLE PERSONS NAME:
SINEAD BURROWS / RICHARD ENTICKNAP



Item ID	Item Description	Make And Model	Serial Number	Item Location	Class	TEST						Test Engineers Comments:		
						Watts (W)	Rating (A)	Fuse Size	Visual Inspection	Earth Continuity (Ohms)	Insulation Resistance (Mohms)		Functional Check	Pass or Fail
01	White 2 Piece Toaster	Braun	4117	Kitchen	1	1000	13	13	Pass	0.47	794.44	Pass	Pass	Tested at 250v
02	White Microwave	Cosworths	PASAB07JIC	Kitchen	1	1150	13	13	Pass	0.89	794.44	Pass	Pass	Tested at 250v
03	Bush White Fridge	Bush	MSSSUCF	Hallway	1	N/A	13	13	Pass	0.48	794.44	Pass	Pass	Tested at 250v
04	Vitanton Vacuum	Vitanton	PETCI	Store	2	SCU	S	S	Pass	0.10	794.44	Pass	Pass	Tested at 250v
05	Thomson Wisk washer	Thomson Wisk	N/A	Kitchen	2	N/A	13	13	Pass	0.10	794.44	Pass	Pass	Tested at 250v
06	Tegmex Kettle	Lazenix		Kitchen	2		13	13	Pass	0.10	794.44	Pass	Pass	Tested at 250v
07	Lectro oil filled Nud	Lectro	N/A	Play Room	1	600	S	S	Pass	0.16	794.44	Pass	Pass	Tested at 250v
08	Sony Audio S550L	Sony	N/A	Office	2	20	3	3	Pass	0.10	794.44	Pass	Pass	Tested at 250v
09	White Fresh Fan	Challenge	N/A	Office	2	40	3	3	Pass	0.10	794.44	Pass	Pass	Tested at 250v
10	Black shoulder M-8c	Yellow es	N/A	Office	2		S	S	Pass	0.10	794.44	Pass	Pass	Tested at 250v
11	Dell Vostro 15 3000	Dell	SAKF776M	Office	2	45	S	S	Pass	0.10	794.44	Pass	Pass	Tested at 250v
12	Apple Power charger	Apple	N/A	Office	2	2e	N/A	N/A	Pass	0.10	794.44	Pass	Pass	Tested at 250v
13	4e white expansion	MasterKey	N/A	Office	1	3400	13	13	Pass	0.25	794.44	Pass	Pass	Tested at 250v
14	HP Ink Novator	HP Ink	TE Millage	Office	2		N/A	N/A	Pass	0.10	794.44	Pass	Pass	Tested at 250v
TOTAL NUMBER OF APPLIANCES: []														